

**PUBLIC WORKS COMMITTEE MEETING  
MINUTES  
July 21, 2010**

The meeting of the Public Works Committee was called to order at 7:00 p.m. by Chairman Gene Gabel. Committee members present, in addition to Mr. Gabel were Keith Endy, and ex-officio member Frank Deery. Committee member Barry Christman was absent.

Also present were Council members Patrick Maloney and Terry Mest; Patricia Spaide, Borough Manager; Dennis Weller, Street Supervisor, Dennis Harman, The Pidcock Company; and a concerned citizen.

A motion to approve the minutes of the June 23, 2010 meeting of the committee was made by Mr. Gabel, seconded by Mr. Endy, and approved.

**Street Supervisor Report**

Mr. Weller reviewed the monthly report of activities of street department personnel.

**Unfinished Business**

**Storm Water Inlet Inspections** - Project tabled pending the completion of replacement of the storm sewer at East Philadelphia Avenue and Madison Street.

**Biennial Bridge Inspection Report Second Street Bridge** – This project is tabled pending completion of the storm sewer replacement at Philadelphia and Madison Streets.

**Storm Sewer Madison & Philadelphia Avenue** – Mr. Harman informed the committee that he, Mrs. Spaide and Mr. Hartman met with representatives of Gateway to resolve disputes regarding invoices for the project. As a result of that meeting Contract Change No. 4 will be executed in the amount of \$8,029.28. The Final Contract Amount is \$153,720.18; the original Contract Award was \$163,195.00.

**2010 Street Projects** – A Pre-Construction Meeting was held and the Notice to Proceed was issued effective July 12<sup>th</sup>. EJB is expected to begin work within the next several weeks. The anticipated completion time is one week.

**New Business**

**1997 GMC** – Mrs. Spaide advised the committee that the insurance company has determined that the vehicle is a total loss. The value of the vehicle has been determined to be \$8,000. The policy has a \$500 deductible. Mr. Gabel and Mr. Christman are continuing their investigation of the purchase of a new vehicle.

**Other Comments**

There being no further business to conduct a motion to adjourn the meeting at 7:05 p.m. was made by Mr. Endy and seconded by Mr. Gabel. The next meeting of the Public Works Committee is scheduled for Wednesday, August 25, 2010 beginning at 7:00 p.m.

Respectfully submitted,

Patricia A. Spaide  
Borough Secretary